



September 22, 2021

Executive Secretary
Iowa Utilities Board
1375 Court Avenue, Rm. 69
Des Moines, Iowa 50319-0069

Re: **In re Dakota Access, LLC, Docket HLP-2014-0001**
Cambridge Pump Station Improvements:
Construction Progress Report No. 5

Dear Executive Secretary:

The Board's May 8, 2020 "Order Issuing Amended Permit and Granting Extension" requires Dakota Access, LLC ("Dakota Access") to provide monthly construction progress reports in connection with the construction of the Cambridge Pump Station improvements. Below please find the fifth such report:

The new surge tank is complete and has been placed into service. Foundations for the new pipe supports are also complete. Piping fabrication for three of the five mainline pumps is complete with some piping fabrication and installation for the fourth and fifth mainline pumps remaining. Electrical work is approximately 95% complete with electrical infrastructure work for the fourth and fifth mainline pumps remaining.

Should you have any questions, please feel free to contact me.

Respectfully,

/s/ Brant M. Leonard

Brant M. Leonard
Counsel for Dakota Access, LLC