

Dakota Access Iowa Construction Progress Report (As of 10/30/16)																									
County	Mileage	Staking (ft)	%	Clearing (ft)	%	Grading (ft)	%	Ditch (ft)	%	Road Bores Completed	%	Other Bores	%	Stringing (ft)	%	Welded (ft)	%	Lowering (ft)	%	Backfill (ft)	%	Cleanup/Restoration (ft)	%	Hydro Testing (ft)	%
SPREAD 2, 130.3 Miles																									
(Spread Break: Mississippi River to Interstate 80)																									
Lee	30.2	159,200	100%	159,200	100%	159,200	100%	157,400	99%	29	100%	4	100%	159,200	100%	159,200	100%	155,700	98%	155,629	98%	60,622	38%	155,700	98%
Van Buren	16.3	86,000	100%	86,000	100%	86,000	100%	86,000	100%	17	100%	n/a	n/a	86,000	100%	86,000	100%	86,000	100%	86,000	100%	0	0%	86,000	100%
Jefferson	15.4	81,350	100%	81,350	100%	81,350	100%	81,350	100%	18	100%	1	100%	81,350	100%	81,350	100%	81,350	100%	81,350	100%	0	0%	73,216	90%
Wapello	11.0	58,080	100%	58,080	100%	58,080	100%	58,050	100%	12	100%	n/a	n/a	58,080	100%	58,080	100%	58,080	100%	58,080	100%	20,175	35%	0	0%
Keokuk	6.0	31,878	100%	31,878	100%	31,878	100%	31,878	100%	8	100%	n/a	n/a	31,878	100%	31,878	100%	31,878	100%	31,878	100%	20,014	63%	0	0%
Mahaska	33.0	174,150	100%	174,150	100%	174,150	100%	174,150	100%	35	100%	2	67%	174,150	100%	174,150	100%	174,150	100%	174,150	100%	55,197	32%	0	0%
Jasper	18.4	97,320	100%	97,320	100%	97,320	100%	97,320	100%	23	100%	n/a	n/a	97,320	100%	97,320	100%	97,320	100%	79,401	82%	0	0%	873	1%
SPREAD 3, 95.5 Miles																									
(Spread Break: Interstate 80 to Red Oak Ave & Railroad)																									
Jasper	16.0	84,400	100%	84,400	100%	84,400	100%	84,440	100%	19	100%	1	100%	84,440	100%	84,440	100%	84,440	100%	84,440	100%	84,400	100%	84,400	100%
Polk	8.7	45,800	100%	45,800	100%	45,800	100%	45,800	100%	10	100%	n/a	n/a	45,800	100%	45,800	100%	45,800	100%	45,800	100%	39,637	87%	45,800	100%
Story	14.8	78,150	100%	78,150	100%	78,150	100%	78,150	100%	20	100%	1	100%	78,150	100%	78,150	100%	78,150	100%	78,150	100%	69,797	89%	4,466	6%
Boone	26.4	139,229	100%	139,229	100%	139,229	100%	139,229	100%	29	97%	0	0%	139,229	100%	139,229	100%	139,229	100%	139,229	100%	6,069	4%	0	0%
Webster	19.2	101,300	100%	101,300	100%	101,300	100%	101,300	100%	27	100%	n/a	n/a	101,300	100%	101,300	100%	101,300	100%	101,300	100%	0	0%	0	0%
Calhoun	10.5	55,350	100%	55,350	100%	55,350	100%	55,350	100%	16	100%	n/a	n/a	55,350	100%	55,350	100%	55,350	100%	55,350	100%	0	0%	0	0%
SPREAD 3A, 62.2 Miles																									
(Spread Break: Read Oak Ave & Railroad to Co. Hwy C16 (450th St))																									
Calhoun	20.5	108,300	100%	108,300	100%	108,300	100%	108,300	100%	26	100%	1	100%	108,300	100%	108,300	100%	108,300	100%	108,300	100%	5,457	5%	0	0%
Sac	0.4	2,112	100%	2,112	100%	2,112	100%	2,112	100%	n/a	n/a	n/a	n/a	2,112	100%	2,112	100%	2,112	100%	2,112	100%	0	0%	0	0%
Buena Vista	28.4	150,200	100%	150,200	100%	150,200	100%	97,794	65%	35	97%	1	100%	150,200	100%	150,200	100%	32,106	21%	24,730	16%	0	0%	0	0%
Cherokee	12.9	67,850	100%	67,850	100%	67,850	100%	2,750	4%	9	60%	0	0%	67,850	100%	67,850	100%	2,538	4%	2,050	3%	0	0%	0	0%
SPREAD 4, 59.7 Miles																									
(Spread Break: Co. Hwy C16 (450th St) to Big Sioux River)																									
Cherokee	5.6	29,520	100%	29,520	100%	29,520	100%	29,520	100%	7	100%	1	100%	29,520	100%	29,520	100%	29,520	100%	29,520	100%	29,520	100%	29,520	100%
O'Brien	10.8	56,790	100%	56,790	100%	56,790	100%	56,790	100%	14	100%	n/a	n/a	56,790	100%	56,790	100%	56,790	100%	56,790	100%	56,790	100%	56,790	100%
Sioux	32.8	172,950	100%	172,950	100%	172,950	100%	172,950	100%	47	100%	2	100%	172,950	100%	172,950	100%	172,950	100%	172,950	100%	164,197	95%	172,950	100%
Lyon	10.5	55,650	100%	55,650	100%	55,650	100%	55,650	100%	13	100%	1	100%	55,650	100%	55,650	100%	55,650	100%	55,650	100%	45,992	83%	55,650	100%
Totals 10/30 (Feet)	1,835,619	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,716,283	93%	414	98%	15	83%	1,835,619	100%	1,835,619	100%	1,648,713	90%	1,622,859	88%	657,867	36%	765,365	42%
Totals 10/23 (Feet)	1,835,619	1,835,619	100%	1,835,619	100%	1,835,619	100%	1,541,412	84%	392	93%	14	78%	1,824,619	99%	1,782,799	97%	1,484,270	81%	1,457,318	79%	499,651	27%	477,940	26%
Change			0%		0%		0%		9%		5%		5%		1%		3%		9%		9%		9%		16%